### Mallinckrodt US LLC

February 15, 2021

Mr. Chris Swain Bureau of Remediation and Waste Management Maine Department of Environmental Protection 17 State House Station Augusta ME 04333

**Subject:** Monthly Progress Report –January 2021

**Orrington Remediation Site** 

**Orrington, Maine** 

Dear Mr. Swain:

This Monthly Progress Report is submitted to Maine Department of Environmental Protection (DEP) in compliance with reporting requirements in the Board of Environmental Protection (BEP) Order (Order) effective April 3, 2014 for the Orrington Remediation Site (Site) in Orrington, Maine, which incorporates, with modifications, the Compliance Order issued by the DEP dated November 24, 2008. This Report covers the period of **January 2021** and is submitted on behalf of Mallinckrodt US LLC.

If you have questions regarding this report, please contact me at 774-284-2207.

Sincerely,

David Kelley

Remediation Program Manager

cc: (all electronic copies)

Kelly Bay – Director, Orrington Town Library

Chris Backman- Town Manager, Town of Orrington

Alan Snell- Chairman of Board of Selectman, Town of Orrington

Patricia Duft - Mallinckrodt US LLC

Susanne Miller – Maine DEP, Bangor

David Wright - Maine DEP

Orrington, Maine January 2021

#### Report Date February 15, 2021

This Monthly Progress Report is submitted to the Maine Department of Environmental Protection (DEP) documenting the activities completed by Mallinckrodt US LLC (Mallinckrodt) and/or its representatives at the Orrington Remediation Site (the Site) along with a description of upcoming activities.

# A discussion of all tasks and actions completed during the reporting period toward achieving compliance with the Order

- The monthly Mallinckrodt Maine DEP call was held on January 6, 2021. Status of work updates were provided.
- Additional other discussions took place during the month to discuss Site activities as needed.
- Continued inspection and maintenance of site erosion and stormwater controls.
- Paved Sump Maintenance:
  - Inspection Dates: Inspection Dates: 01/08/21, 01/15/21, 01/20/21, 01/29/21
- Maintained the Log of quantities of any visual mercury recovered- log is attached.
- Disposal options for elemental Mercury have been evaluated and plans for disposal were discussed with Maine DEP. We are holding off on disposal until we complete work in the area west of the Cell building under the concrete and utility removal plan.
- The on-site Maine DEP oversight inspector continued to participate in daily and weekly construction meetings in which current activities as well as a two-week look ahead are discussed. The on-site inspector also continued daily emails to summarize activities to ensure all parties agree on what is planned/accomplished.
- Continued operation of the perimeter air monitoring system and meteorological station
- Stockpile operations continue to support excavation material and rail car loading
- <u>Landfill 1 (CMI Plan Rev2 Apr 30, 2018; DEP Conditional Approval Letter May 10, 2018;</u> CMI Plan Rev2 May 17, 2018 (revised to incorporate all conditions in DEP CAL)
  - no new activity
- Plant Area (Draft CMI Plan Feb 13, 2017; Phase 1 Excavation Memo Rev1 Jan 2, 2018; DEP Approval of Phase 1 Jan 9, 2018.) and Plant Area CMIP Phase 1A (Retort-01 Area and Cell Building Pre-Trenching) work plan July 9,2019. -DEP conditional approval on July 12, 2019
  - SVE system operation and groundwater monitoring
    - SVE System operating with one blower extracting from all 27 SVE wells.
    - Submitted the Q4 2020 Quarterly SVE report to Maine DEP on January 29,2021
    - Geosyntec and CDM continuing to evaluate the overamp condition that occurs when we are using both blowers concurrently. A request will be submitted to Maine DEP in February with some proposed changes to the system.

### Orrington, Maine January 2021

- Plant Area Cell Building CMI Plan Scoping memo and associated plans August 7, 2019. DEP conditional approval September 6, 2019.
  - Managed E&S controls maintenance.
  - Performed Dewatering as needed.
- Plant Area CMI Plan:-Concrete and Utility removal Scope of work and associated Plans.
  - Submitted the Draft Plant Area Concrete and Utility Removal Scope of Work Memo and drawings to Maine DEP on 7/2/20. Received Maine DEP approval on 7/24/20.
    - Continued demolition of concrete and utilities removals west of the Cell Bldg.
    - Continued processing soils/concrete in TSSA 2 and TSSA 3.
    - Collected concrete samples.
    - Collected record samples.
    - Continued loadout soils to railcars.
    - Continued E&S controls maintenance and inspections.
    - Continued dewatering.
- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017, DEP Approval Oct 16, 2018)
   Continued to maintain erosion and sediment control measures
- Southern Cove (CMI Closure Report Jan 14, 2018, DEP Approval Aug 3, 2018)
  - Continued to maintain erosion and sediment control measures adjacent to the Cove.
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)
  - The Short-Term CMP includes monitoring of potential remediation impacts as well as ongoing monitoring of groundwater (GW), the GW extraction system (GWES) and Landfill 5.
  - Conducted monitoring according to the Short-Term Comprehensive Monitoring Plan (CMP) during the week of January 11. January monitoring included monthly sampling of surface water and sediment in the vicinity of the Plant Area.
- Groundwater Final GW Extraction System (GWES) Plan Oct 16, 2017; DEP Approval Jan 9, 2018)
  - Following receipt of Maine DEP comments in the Final GWES design, submitted response and two revised drawings on Nov 6, 2018 and received Maine DEP approval on Nov 7, 2018 and began Final GWES construction on December 3, 2018.
  - Updated the force-main and electrical/communication conduit alignment and provided updated site plan to Maine DEP on January 16, 2019. Maine DEP provided approval on January 17, 2019.
  - Continued management and maintenance of Final GWES
- Groundwater at Landfills 3,4,5 (PD WP Jul 19, 2018)
  - Landfills 3-5 Bedrock Groundwater Testing Report and Extraction Design Plan (Design Plan) transmitted to Maine DEP on May 16, 2019. Maine DEP comments and conditional approval received June 13, 2019

Orrington, Maine January 2021

- Received Maine DEP approval on the Landfill 3-5 GWES design on September 25, 2020.
- Continued construction of Landfills 3-5 GWES.
- Groundwater Model (Model Feb 22, 2016, DEP Acceptance of Model Sept 15, 2017)
  - No new activity
- Groundwater Treatment Plant (GWTP) Operation
  - Continued to collect mercury compliance samples from Outfall 001 (once per month with analysis per USEPA Method 1631) and Outfall 002 (one sample per quarter with analysis per USEPA Method 245.1) for transport to Katahdin Analytical Services (Katahdin) for analysis per the MEPDES permit dated May 3, 2019
  - Provided support to CDM as necessary for ongoing remedial site activities including routine treatment of excavation/ construction water generated during remedial activities.
  - The average daily flow through the GWTP was 47,490 gallons with 54,610 gallons total from precipitation and construction related activities. During January shallow excavating, breaking up concrete produced no construction related
  - Per the Woodard & Curran operator Water quality continued to be excellent during January and no TSS analysis was required.
  - Total plant thru-put for January was 1,472,184 gallons.
  - Provided support to Anchor QEA for their work associated with compiling Site data.
  - Submitted the December 2020 NetDMR to MEDEP on January 4, 2021.
  - Submitted the December 2020 Toxsheets January 4, 2021
  - Modified the SME Well Data Spreadsheet to include the wells scheduled to go online during February and included average thru-put flow averages.
  - Conducted annual air compressor oil and filter changes.
  - Rehung east side water treatment plant exterior door.
  - Completed all routine maintenance.

#### • Other Site Activities

- Completed routine site maintenance activities
- No power outages occurred in January.
- Submitted a response on 12/29/20 to letter dated November 12, 2020 from Maine DEP related to comments on the October 15, 2020 Conference call regarding Financial assurance cost estimates. Conducted a follow conference call with Maine DEP to discuss on January 21, 2021.

Orrington, Maine January 2021

# A detailed summary of all results of sampling, tests, shipments from the Site and other data received by Mallinckrodt in the prior (previous month) reporting period pursuant to this Order

- Air monitoring and meteorological data is collected continuously by the perimeter air monitoring system and stored in the computer system. Weekly reports are sent to Mallinckrodt. Mallinckrodt will notify the Maine DEP of exceedances in accordance with the updated notification protocol sent to Maine DEP on Aug 28, 2018. An annual report of all data for the preceding year will be submitted to DEP by March 1 of the following year.
- Unvalidated data and laboratory reports are submitted to Maine DEP via the automated database system as they are available. Data validation is conducted by TechLaw as outlined in the Maine DEP approved Data Validation Protocol dated Jan 29, 2018 and a summary of the validation results sent to Maine DEP and Mallinckrodt.
  - Received laboratory analytical data from January monitoring according to the Short-Term CMP. Data will be submitted to MEDEP following completion of internal quality control.

#### **Completed Areas:**

- Landfill Ridge Area (CMI Closure Report Feb 3, 2017; DEP Acceptance Aug 21, 2017)
- Landfill 2 (CMI Closure Report Dec 21, 2017; DEP Approval Jul 2, 2018)
- Landfills 3, 4 and 5 (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
- Scrap Metal Yard (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
- Southerly Stream (CMI Closure Report Nov 15, 2017, DEP Approval Oct 16, 2018)
  - Continue to maintain erosion and sediment control measures and cap inspections as appropriate.

# A discussion of all tasks and actions scheduled for the coming reporting period including the date for initiating and completing such activities including percent completion where applicable.

- Continue technical discussions with Maine DEP on remediation activities and pending submittals.
- Continue to include the on-site Maine DEP oversight inspector in daily and weekly construction meetings.
- Continue to review the on-site Maine DEP oversight inspector emails outlining planned and completed activities to ensure no miscommunication.
- Continue operation of the perimeter air monitoring system.
- Continue stockpile management of excavated materials and loading railcars for shipment

## Orrington, Maine January 2021

- Continue to maintain and improve erosion and sediment control measures and cap inspections as appropriate in completed areas listed above.
- Monitor restored areas
- <u>Landfill 1 (CMI Plan Rev2 Apr 30, 2018; DEP Conditional Approval Letter May 10, 2018;</u> CMI Plan – Rev2 May 17, 2018 (revised to incorporate all conditions in DEP CAL)
  - Monitor and Maintain restored areas as needed
- Plant Area (Draft CMI Plan Feb 13, 2017; Phase 1 Excavation Memo Rev1 Jan 2, 2018; DEP Approval of Phase 1 Jan 9, 2018.) and Plant Area CMIP Phase 1A (Retort-01 Area and Cell Building Pre-Trenching) DEP approval on July 12, 2019
- Plant Area Cell Building CMI Plan Scoping memo and associated plans August 7, 2019:DEP conditional approval September 6, 2019
  - Maintain erosion and sediment controls.
  - Continue SVE operation and investigation into SVE system amperage draw and develop plans and submit to Maine DEP for approval to correct the situation.
  - Continue Ground water monitoring.
  - Conduct dewatering as needed.
- Plant Area CMI Plan:-Concrete and Utility removal Scope of work and associated Plans.
- Submitted the Draft Plant Area Concrete and Utility Removal Scope of Work Memo and drawings to Maine DEP on 7/2/20. Received Maine DEP approval on 7/24/20.
  - Continue concrete and utility removal west of the Cell Bldg.
  - Backfill as areas are available.
  - Processing soils/concrete in TSSA 2 and TSSA 3
  - Loadout soils/concrete
  - Conduct Dewatering and additional sump installations as needed.
- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017, DEP Approval Oct 16, 2018)
  - Continue to maintain erosion and sediment control measures.
- Southern Cove (CMI Closure Report Jan 14, 2018, DEP Approval Aug 3, 2018)
  - Monitor vegetation growth and maintain as needed.
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)
  - Conduct Short-Term CMP remediation monitoring in accordance with the approved plan
- Groundwater
  - Final GW Extraction System (GWES) Plan Oct 16, 2017; DEP Approval Jan 9, 2018)
  - Conduct monitoring according to the Short-Term CMP.
- Groundwater at Landfills 3,4,5 (PD WP Jul 19, 2018)
  - Continue construction of Landfills 3-5 GWES.
- Groundwater Model (Model Feb 22, 2016, DEP Acceptance of Model Sept 15, 2017)

Orrington, Maine January 2021

- No planned activity
- Groundwater Treatment Plant (GWTP) Operation
  - Continue compliance sampling of Outfall 001 and 002 per the MEPDES permit.
  - Complete routine maintenance activities.
  - Submit January 2021 NetDMR to MEDEP.
  - Complete and submit to MEDEP the January 2021 Toxscan Report
  - Continue to support CDM and Sevee & Maher with ongoing remedial site activities, as needed.
  - Educt spent Mersorb from the now five discontinued beds and set up for future use.
  - Complete routine maintenance activities.

#### Other Site Activities

- Continue routine site maintenance activities.
- Submit Annual Perimeter Air monitoring report by March 1, 2021
- Submit annual waste exporter report by March 1, 2021

Tasks not completed as required, original and revised completion dates, reasons for delay, actions taken to minimize the delay and any other problems or anticipated problems

None

#### As of the end of December 2020 the quantity of waste shipped is shown below:

- Leach Field: Soil excavation and off-site disposal is complete.
  - A total of 14 railcars, containing 1,379 tons (TSDF weight) of non-hazardous Leach Field soils, have been shipped off site to Republic facility in Niagara Falls, New York.
- Landfill Ridge: Soil excavation and off-site disposal is complete.
  - A total of 564 railcars, containing 55,158 (TSDF weight) tons of non-hazardous Landfill Ridge soils, have been shipped off site.
    - 534 railcars to the Republic disposal facility in Niagara Falls, New York
    - 30 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- Scrap Metal Yard: Soil excavation and off-site disposal is complete.
  - A total of 413 railcars, containing 40,556 tons (TSDF weight) of non-hazardous Scrap Metal Yard soils, have been shipped off site
    - 412 railcars to the Republic disposal facility in Niagara Falls, New York
    - 1 railcar to the US Ecology Stablex disposal facility in Quebec, Canada.
- Northern Drainage Ditch: Soil excavation and off-site disposal is complete.
  - A total of 307 railcars, containing 29,440 tons (TSDF weight) of non-hazardous Northern Drainage Ditch soils, have been shipped off site.

Orrington, Maine January 2021

- 307 railcars to the Republic disposal facility in Niagara Falls, New York
- 0 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

### Southerly Stream: Soil excavation and off-site disposal is complete.

- A total of 112 railcars, containing 10,583 tons (TSDF weight) of non-hazardous Southerly Stream soils, have been shipped off site.
  - 102 railcars to the Republic disposal facility in Niagara Falls, New York
  - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

#### • Landfill 2: Soil excavation and off-site disposal is complete.

- A total of 441 railcars containing Landfill 2 soils have been shipped off site to date.
  - 118 railcars of 11,557 tons (TSDF weight) of non-hazardous Landfill 2 soils
    - 108 railcars to the Republic disposal facility in Niagara Falls, New York
    - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
  - 323 railcars containing 31,497 tons (Site weight) of hazardous (listed waste) soils to the US Ecology Stablex disposal facility in Quebec, Canada

#### • Southern Cove: Sediment removal and off-site disposal is complete.

- A total of 190 railcars containing 18,548 tons (TSDF weight) of non-hazardous Southern Cove sediments, have been shipped off site.
  - 190 railcars to the Republic disposal facility in Niagara Falls, New York
  - 0 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

### • Landfill 1: Soil excavation and shipments Complete.

- A total of 886 railcars of Landfill 1 soils have been shipped off site.
  - 676 railcars containing 66,111.70 tons (TSDF weight) of non-hazardous Landfill 1 soils
    - 676 railcars to the Republic disposal facility in Niagara Falls, New York
  - 210 railcars containing 20,506.1 tons (TSDF weight) of hazardous Landfill 1 soils
    - 210 railcars to the US Ecology Stablex disposal facility in Quebec, Canada

#### • Plant Area Phase 1: Soil excavation and shipments are complete

- A total of 303 railcars containing 29,490.73 tons (TSDF weight) of non-hazardous soils have been shipped from the Site:
  - 283 railcars to the Republic disposal facility in Niagara Falls, New York
  - 20 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

#### • Plant area Phase 1 A and Cell Building Soils excavation and shipments are ongoing

- In January 1 rail car of Plant Area Phase 1 A and Cell Building soils were shipped off site
  - 0 rail cars containing 0 tons of non-hazardous soils (site weight)
- A Total of 706 rail cars of Plant Area Phase 1 A and Cell Building soils have been shipped off site to date
  - 222 railcars containing 21,520.28 tons of non- hazardous soils (TSDF weight)

# Orrington, Maine January 2021

- 221 railcars to the Republic disposal facility in Niagara Falls, New York
- 1 railcar 97 tons to US ecology Stablex disposal facility in Quebec
- 485 railcars containing 47,249.75 tons of hazardous Soils (site weight)
  - 485 railcars to the US Ecology Stablex disposal facility in Quebec, Canada
- Plant Area Concrete and Utility Removal (CUR) soil excavations and shipments are ongoing
  - In January 49 rail cars of Plant Area CUR soils and concrete were shipped off Site.
    - 49 rail cars containing 4,775.60 tons Non-hazardous soils (site weight)
    - 0 Railcars containing 0 tons total Phase IA/CUR Haz shipped January 2021
  - A Total of 76 Phase CUR Non-Haz Cars total shipped to date
    - 76 railcars containing 7,406.25 tons total (site weight) Phase CUR Non-Haz shipped to date
      - 76 Railcars to the Republic disposal facility in Niagara Falls New York
      - 0 tons total Phase CUR Haz shipped to date
- Elemental Mercury- see attached log.
  - 218 Lbs. total recovered since project inception –
  - 0 Lbs. recovered in December 2020
  - Shipments: NA
- General Debris
  - 01/07/21-AIM Recycle Metals 24,440 lbs.
  - <u>Total mercury sample A=ND</u>
  - Total mercury sample B=ND
  - 01/20/21- AIM Recycle Metals 18,150 lbs.
  - Total mercury sample A=ND
  - Total mercury sample B=ND
  - 01/27/21- AIM Recycle Metals 16,600 lbs.
  - Total mercury sample A=ND
  - Total mercury sample B=ND

### **GWTP Sludge**

None.

### **Maine Hazardous Waste Fees**

Under the DEP Hazardous Waste Transporter Program, EQ Northeast, Inc. pays \$60/ton to the Maine Hazardous Waste Fund for hazardous wastes transported and disposed off-site. **Updated through Q3 2020.** The total paid under this program is \$5,374,638.00 (by rail) and

Orrington, Maine January 2021

### \$ 1,800.00 (by Truck)

- The 2<sup>nd</sup> Quarter 2017 report lists 13,150.65 tons of hazardous soil transported by rail and disposed off site for a total fee of \$789,039 which was paid 9/28/17.
- The 3<sup>rd</sup> Quarter 2017 report lists 14,125.95 tons of hazardous soil transported by rail and disposed off site for a total fee of \$847,557 which was paid 12/1/17.
- The 4<sup>th</sup> Quarter 2017 report lists 4,190.10 tons of hazardous soil transported by rail and disposed off site for a total fee of \$251,406 which was paid.
- On Nov 13, 2017 an additional 30 tons of hazardous waste was transported by truck and disposed off site for a total fee of \$1,800.
- The 1<sup>st</sup> Quarter 2018 report lists 0 tons of hazardous soil transported and disposed off site.
- The 2<sup>nd</sup> Quarter 2018 report lists 4,288.20 tons of hazardous soil transported by rail and disposed off site for a total fee of \$257,292 which was paid 8/22/18.
- The 3<sup>rd</sup> Quarter 2018 report lists 8,4170.10 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 505,026.00
- The 4<sup>th</sup> Quarter 2018 report lists 7800.08 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 468,048.00
- The 1st and 2<sup>nd</sup> Quarter 2019 report lists 0 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 468,048.00
- The 3<sup>rd</sup> Quarter 2019 report lists 5,064.75tons of hazardous soils transported by rail and disposed of off site for a total fee of \$303,885.00/
- The 4<sup>th</sup> Quarter 2019 report lists 7,209.10 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$432,546.00
- The 1<sup>st</sup> Quarter 2020 report lists 9547.5 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$572,850.00.
- The 2<sup>nd</sup> quarter 2020 report lists 8087.1 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$485,226.00
- The 3rd Quarter 2020 report lists 7696.05 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$461,763.00

Maine Statute 1319-I requires transporters of regulated hazardous materials (per 49 CFR 172.101) by rail to pay 15 cents/ton on the shipments. As of September 30, 2020, the total paid under this requirement is \$51,912.68

#### Additional information regarding the progress of the work

- BeyondHoltraChem.com is periodically updated to reflect ongoing site activities.
- The On The Penobscot newsletter is issued periodically to update area residents on the Site.

	Mercury Recovery Log		
		Hg vessel tare weight 195 lbs.	
Date	Location	Quanity= LBS	Accumulated Weight
	Site thermostat switches	10	10
	Landfill #1	2	12
	Former cell building	8	20
	Retort area	8	28
	Former cell bldg. drying shed	10	38
	Former hypochlorite area	15	53
	Former cell building	12	65
	Former cell building	13	78
	Former cell building	14	92
	Former cell building	26	118
	Former cell building	21	139
	Former cell building	8	147
	Former cell building	5	152
	Former cell building	6	158
	Former cell building	7	165
	Former cell building	7	172
	Former cell building	8	180
	Former cell building	9	189
	Former cell building	9	198
	Former cell building	2	200
	Former cell building	3	203
	Former cell building	1	204
	Former cell building	1	205
	Former cell building	1	206
	Former hydrogen purasiv building	1	207
	Former cell building	4	211
	Former cell building	1	212
	Former cell building	3	215
	Former cell building	1	216
	Former cell building	1	217
	Former cell building	1	218
11/3/2020	Reweigh to confirm qty	0	218
		218	