Mallinckrodt US LLC

December 12, 2017

Mr. Kyle Jellison Bureau of Remediation and Waste Management Maine Department of Environmental Protection 17 State House Station Augusta ME 04333

Subject: Monthly Progress Report – November 2017 Orrington Remediation Site Orrington, Maine

Dear Mr. Jellison:

This Monthly Progress Report is submitted to Maine Department of Environmental Protection (DEP) in compliance with reporting requirements in the Board of Environmental Protection (BEP) Order (Order) effective April 3, 2014 for the Orrington Remediation Site (Site) in Orrington, Maine, which incorporates, with modifications, the Compliance Order issued by the DEP dated November 24, 2008. This Report covers the period from **November 1 – 30, 2017**, and is submitted on behalf of Mallinckrodt US LLC.

If you have any questions regarding this report please feel free to contact me at 314-281-5947.

Sincerely,

Kathy Zeigen

Kathy Zeigler Remediation Program Manager

cc: (all electronic copies) Patricia Duft – Mallinckrodt US LLC Susanne Miller – Maine DEP, Bangor Orrington Town Library Paul White – Town of Orrington David Wright – Maine DEP

Report Date: December 12, 2017

This Monthly Progress Report is submitted to the Maine Department of Environmental Protection (DEP) documenting the activities completed by Mallinckrodt US LLC (Mallinckrodt) and/or its representatives at the Orrington Remediation Site (the Site) along with a description of upcoming activities.

A discussion of all tasks and actions completed during the reporting period toward achieving compliance with the Order

- Held conference calls and met with DEP on Nov 8, 2017 to discuss site remediation activities.
- The on-site DEP oversight inspector continued to participate in weekly construction meetings in which current activities as well as a two-week look ahead are discussed.
- Continued operation of the perimeter air monitoring system and meteorological station and submitted weekly PAM reports to DEP.
- Continued operation of the Maine certified on-site lab.
- Continued stockpile management of excavated materials and loading railcars for off-site shipment.
- <u>Permitting (Upland)</u>
 - No new activity
- <u>Landfill Ridge Area (CMI Closure Report Feb 3, 2017; DEP Acceptance Aug 21, 2017)</u>
 Continued to maintain erosion and sediment control measures.
- Continued to maintain erosion and sediment control measured in the sediment control measured in t
- Landfill 1 (Final CMIP Oct 13, 2017)
 - Continued discussions with DEP regarding waste characterization and fill material and pending approval of the Landfill 1 CMIP.
- Landfill 2 (CMI Plan Rev1 Oct 7, 2016; Addendums 1-3, final DEP Approval Apr 26, 2017)
 - Continued preparation of Landfill 2 CMI Closure Report.
 - Established and maintained erosion and sediment control measures.
- Landfills 3, 4 and 5 (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
 - Continued to maintain erosion and sediment control measures and cap inspections.
- Plant Area (Draft CMI Plan Feb 13, 2017)
 - Completed the new rail spur construction and scale installation near former Landfill 2 area.
 - Continued Phase 1 of the in situ chloropicrin treatment and SVE system including installation of piping and construction of the treatment system enclosure.
 - Discussed a phased approach to the Plant Area CMI with DEP; and based on those discussions, began preparation of a Plant Area Phase 1 CMIP Excavation Memo. The objective of the phased approach is to obtain DEP approval of specific excavation areas in the short-term and thus avoid penalties and fees for idle contractors and railcars.
- Scrap Metal Yard (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
- Continued to maintain erosion and sediment control measures.
- Southerly Stream (CMI Closure Report Nov 15, 2017)
 - Continued to maintain erosion and sediment control measures.
 - Submitted the Southerly Stream CMI Closure Report to DEP on Nov 15, 2017.

- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017)
 - Continued to maintain erosion and sediment control measures.
 - Submitted the Northern Drainage Ditch CMI Closure Report to DEP on Nov 27, 2017.
- Southern Cove (Final CMI Plan May 15, 2017; USACE Permit NAE-1999-02231 Apr 17, 2017; USACE Permit Modification May 3, 2017)
 - Continued to inspect and maintain sediment controls and silt fences.
 - Continued water quality monitoring and visual inspections for turbidity plumes.
 - Completed sediment removal and submitted data showing the MPS was met in both SMA-3 and SMA-2, received DEP agreement on Nov 3 and Nov 7, 2017 respectively.
 - Completed backfill operations on Nov 27 and completed the final survey on Nov 29, 2017.
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)
 - The Short-Term CMP includes monitoring of potential remediation impacts as well as ongoing monitoring of groundwater, the IES and Landfill 5.
 - Conducted ongoing monitoring of IES, Landfill 5 and Site Perimeter wells, and remediation monitoring in the vicinity of the Scrap Metal Yard, Southerly Stream, and Landfill 2 in accordance with the Short-Term CMP the week of Nov 27, 2017.
- <u>Groundwater</u>
 - Received DEP comments and approval of well abandonment proposal on Nov 3, 2017.
 - Final Extraction System at Landfill 1 (Final Design GEWS Oct 16, 2017):
 - Continued operation of extractions wells and quarterly monitoring and reporting.
 - Following the Oct 31 completion of drilling activities in the Landfill 1 area, developed newly-installed extraction well EW-5
 - Conducted 72-hour pump test at EW-3 between Nov 28 and Dec 1
 - Groundwater at Landfills 3,4,5 (WP Aug 3, 2015; DEP CAL Sept 18,2015)
 - The pump test in the area of Landfills 3, 4, and 5 has been postponed until 2018 in order to evaluate the impact of the new caps on area groundwater levels and quality.
 - Groundwater Model (submitted Feb 22, 2016, DEP comments Jan 6, RTC Apr 28, 2017)
 - No new activity
- <u>Groundwater Treatment Plant (GWTP) Operation</u>
 - Collected mercury compliance samples from Outfall 001 (3x/week with analysis per USEPA Method 1631) and Outfall 002 (one sample per discharge day with analysis per USEPA Method 245.1) for analysis by Katahdin Analytical Labs.
 - Continued expanded Outfall 001 effluent monitoring (volatiles, semivolatiles, herbicides and manganese) for "new wastestreams" (i.e. construction water) per the MEPDES Discharge permit. Expanded monitoring is required for 10 months or until wastestream ends. November was month 5 for the Southern Cove dewatering operations.
 - The average daily flow through the GWTP was 43,291 gallons with 99,192 gallons of construction-related water.
 - Submitted the October 2017 NetDMR to DEP on Nov 14 and the Toxsheet and Effluent Mercury Test Report form to DEP on Nov 15, 2017.
 - Completed routine GWTP maintenance activities.

- Other Site Activities
 - Completed routine site maintenance activities

A detailed summary of all results of sampling, tests, shipments from the Site and other data received by Mallinckrodt in the prior (previous month) reporting period pursuant to this Order

- Air monitoring and meteorological data is collected continuously by the perimeter air monitoring system and stored in the computer system with weekly reports submitted to DEP.
- Validated EGAD EDDs and laboratory reports are submitted to DEP via the automated database system or the ftp site (for large laboratory reports) as they are available.
- Submitted EGAD EDDs of validated remediation monitoring data to DEP on Nov 20, 2017.

A discussion of all tasks and actions scheduled for the coming reporting period including the date for initiating and completing such activities including percent completion where applicable.

- Continue technical discussions with DEP on remediation activities and pending submittals.
- Continue operation of the perimeter air monitoring system and weekly PAM reports to DEP.
- Continue operation of the on-site lab in compliance with Maine certification.
- Continue stockpile management of excavated materials and loading railcars for shipment.
- <u>Permitting (Upland)</u>
 - No new submittals planned
- Landfill Ridge Area (CMI Closure Report Feb 3, 2017; DEP Acceptance Aug 21, 2017)
 - Continue to maintain erosion and sediment control measures.
- Landfill 1 (Final CMIP Oct 13, 2017)
 - Continue discussions with DEP regarding waste characterization and fill material and pending approval of the Landfill 1 CMIP.
- Landfill 2 (CMI Plan Rev1 Oct 7, 2016; Addendums 1-3, final DEP Approval Apr 26, 2017)
 - Submit the Landfill 2 CMI Closure Report to DEP
 - Continue to maintain erosion and sediment control measures.
- Landfills 3, 4 and 5 (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
 - Continue to maintain erosion and sediment control measures and complete cap inspections.
- Plant Area (Draft CMI Plan Feb 13, 2017)
 - Continue the in situ chloropicrin treatment and SVE system installation and construction.
 - Submit the Plant Area Phase 1 CMIP Excavation Memo to DEP.
 - Continue discussions with DEP regarding the Phase 2 approach in the Plant Area.
- <u>Scrap Metal Yard (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)</u>
 - Continue to maintain erosion and sediment control measures.
- Southerly Stream (CMI Closure Report Nov 15, 2017)
 - Continue to maintain erosion and sediment control measures.
- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017)
 - Continue to maintain erosion and sediment control measures.

- Southern Cove (Final CMI Plan May 15, 2017; USACE Permit NAE-1999-02231 Apr 17, 2017; USACE Permit Modification May 3, 2017)
 - Begin preparation of the Southern Cove CMI Closure Report.
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)
 - Conduct Short-Term CMP remediation monitoring in accordance with the approved plan.
- <u>Groundwater</u>
 - Final Extraction System at Landfill 1 (Final Design GEWS Oct 16, 2017):
 - Continue operation of extraction wells and quarterly monitoring and reporting per the Revised Short-Term CMP
 - Conduct performance testing of EW-3/EW-5 according to the Final Design of the Groundwater Extraction System
 - Groundwater at Landfills 3,4,5 (WP Aug 3, 2015; DEP CAL Sept 18,2015)
 - Ongoing monitoring of groundwater levels and quality.
 - Groundwater Model (submitted Feb 22, 2016, DEP comments Jan 6, RTC Apr 28, 2017)
 - No planned activity
 - Groundwater Treatment Plant (GWTP) Operation
 - Continue compliance sampling of Outfall 001 and 002 as described above.
 - Submit November 2017 NetDMR and Toxsheet and Effluent Mercury Test Report to DEP.
 - Continue maintenance activities and routine GWTP maintenance.
- <u>Other Site Activities</u>
 - Complete routine site maintenance activities.

Tasks not completed as required, original and revised completion dates, reasons for delay, actions taken to minimize the delay and any other problems or anticipated problems

• The start of the Landfill 1 CMI is delayed while various issues are under discussion with DEP.

The quantity of waste shipped to the various disposal locations

- As of the end of **November 2017**:
 - Leach Field: Soil excavation and off-site disposal is complete.
 - A total of 14 railcars, containing 1379 tons (TSDF weight) of non-hazardous Leach Field soils, have been shipped offsite to the Republic disposal facility in Niagara Falls, New York.
 - Landfill Ridge: Soil excavation and off-site disposal is complete.
 - A total of 564 railcars, containing 55,158 (TSDF weight) tons of non-hazardous Landfill Ridge soils, have been shipped offsite.
 - 534 railcars to the Republic disposal facility in Niagara Falls, New York
 - 30 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
 - Scrap Metal Yard: Soil excavation and off-site disposal is complete.
 - A total of 413 railcars, containing 40,556 tons (TSDF weight) of non-hazardous Scrap Metal Yard soils, have been shipped offsite
 - 412 railcars to the Republic disposal facility in Niagara Falls, New York
 - 1 railcar to the US Ecology Stablex disposal facility in Quebec, Canada.

- Northern Drainage Ditch: Soil excavation is complete.
 - A total of 307 railcars, containing 30,015 tons (Site weight) of non-hazardous Northern Drainage Ditch soils, have been shipped offsite.
 - 307 railcars to the Republic disposal facility in Niagara Falls, New York
 - 0 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- <u>Southerly Stream: Soil excavation and off-site disposal is complete.</u>
 - A total of 112 railcars, containing 10,583 tons (TSDF weight) of non-hazardous Southerly Stream soils, have been shipped offsite.
 - 102 railcars to the Republic disposal facility in Niagara Falls, New York
 - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

• Landfill 2: Soil excavation is complete.

- In November 2017, 4 railcars containing 390 tons of listed waste Landfill 2 soils were shipped off site to the US Ecology Stablex disposal facility in Quebec, Canada
- A total of 441 railcars containing Landfill 2 soils have been shipped offsite to date.
 - 118 railcars of 11,557 tons (TSDF weight) of non-hazardous Landfill 2 soils
 - 108 railcars to the Republic disposal facility in Niagara Falls, New York
 - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
 - 323 railcars containing 31,497 tons (Site weight) of listed waste soils to the US Ecology Stablex disposal facility in Quebec, Canada
- <u>Southern Cove: Sediment removal is complete.</u>
 - In November 2017, 68 railcars of Southern Cove non-hazardous sediments were shipped off site.
 - A total of 68 railcars containing 6,647 tons (Site weight) of non-hazardous sediments to the Republic disposal facility in Niagara Falls, New York
- <u>General Debris</u>
 - One roll-off was sent to Juniper Ridge Casella in November 2017
 - 4,340 lbs; Total Mercury results: 0.02 mg/kg and ND

Maine Hazardous Waste Tax

- The total Maine Hazardous Waste Tax paid as of November 30, 2017 is \$789,039.
 - The 2nd Quarter 2017 report shows 13,150.65 tons of hazardous soil disposed for a total fee of \$789,039 which was paid 9/28/17.
 - The 3rd Quarter 2017 report shows 14,125.95 tons of hazardous soil disposed for a total fee of \$847,557 which was paid 12/1/17.
- Please note the previous total reported was incorrect the amount shown was the estimate for the total tons of soil to be shipped, not which had been actually paid to DEP.

Additional information regarding the progress of the work

- The next *On The Penobscot* community newsletter will be mailed to residents and key community contacts in early 2018.
- The BeyondHoltraChem.com website is periodically updated to reflect ongoing remediation activities.